

**NEPTUNE REALTY PVT. LTD.**

GSTIN no.: 24AAACN9837D1Z1

State : Gujarat State Code: 24

**RA Bill No.: 238**

*Highrise*

**Name of Project** : NEPTUNE OBELISK EXP

**Name of Contractor** : K K CONSTRUCTION

**Executed By** : K K CONSTRUCTION

**Work Order No.** : 21

**Voucher No** : 297

**Date of Bill** : 05/05/2023

GSTIN No.: 24AAAFK7043F1ZF

State: Gujarat State Code: 24

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	6TH FLOOR PLASTER WORK LABOR FOR INTERNAL PLASTER (SQFT)  SAC :	SQFT	388.71  NRPL-31, 05-05-23	41.00	0.00	388.71	388.71	0.00	15,937.11	15,937.11	100.00
2	6TH FLOOR PLASTER WORK LABOR FOR INTERNAL PLASTER (SQFT)  SAC :	SQFT	9,294.83  NRPL-31, 05-05-23	41.00	0.00	9,294.83	9,294.83	0.00	381,088.03	381,088.03	100.00
<b>A TOTAL AMOUNT OF WORK DONE</b>								<b>0.00</b>	397,025.14	<b>397,025.14</b>	
<b>B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)</b>									0.00		
<b>C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)</b>									0.00		
<b>D ADJUST CREDITS (-)</b>											
<b>E ADJUST DEBITS (-)</b>											
Previous Amount:2799816.50		Current Amount: 0.00		Cumulative Amount: 2799816.50							

<b>F TAXES (+)</b>					
VAT				0.00	
SERVICE TAX				0.00	
GST				<b>71,464.52</b>	
GST Details:					
<b>Total GST For Provider</b>		<b>Total GST For Receiver</b>		<b>Total GST</b>	
<b>Total CGST</b>	35,732.26	<b>Total CGST</b>	0.00	<b>Total CGST</b>	35,732.26
<b>Total SGST</b>	35,732.26	<b>Total SGST</b>	0.00	<b>Total SGST</b>	35,732.26
<b>Total IGST</b>	0.00	<b>Total IGST</b>	0.00	<b>Total IGST</b>	0.00
<hr/>		<hr/>		<hr/>	
<b>Total</b>	71,464.52		0.00		71,464.52
<b>G ADVANCE RECOVERY (-)</b>					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
<b>H OTHERS (+)</b>					
					0.00
<b>I RETENTION (-)</b>					
					19,851.26
<b>J TOTAL AMOUNT</b>					
					448,638.00
<b>K T.D.S AMOUNT</b>					
					5,955.00
<b>J WCT TDS AMOUNT</b>					
					0.00
<b>L AMOUNT PAYABLE</b>					
<b>Wo Total Amt</b>		<b>Total RAbill Amt</b>		<b>Total Ret Amt</b>	
<b>0.00</b>		<b>27,030,902.00</b>		<b>1,351,545.00</b>	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	