

**NEPTUNE REALTY PVT. LTD.**

GSTIN no.: 24AAACN9837D1Z1

State : Gujarat State Code: 24

**RA Bill No.: 359**

*Highrise*

**Name of Project** : NEPTUNE OBELISK EXP

**Name of Contractor** : K K CONSTRUCTION

**Executed By** : K K CONSTRUCTION

**Work Order No.** : 21

**Voucher No** : 2,108

**Date of Bill** : 07/03/2024

GSTIN No.: 24AAKFK7043F1ZF

State: Gujarat State Code: 24

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	17TH FLOOR RCC WORK FOR SLAB LABOUR FOR RCC  SAC :	SQFT	9,294.83	191.00	0.00	9,160.85	9,160.85	0.00	1,749,722.35	1,749,722.35	98.56
Invoice No:- NRPL - 43 Invoice Date:- 20/02/24											
<b>A TOTAL AMOUNT OF WORK DONE</b>								<b>0.00</b>	1,749,722.35	<b>1,749,722.35</b>	
<b>B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)</b>									0.00		
<b>C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)</b>									0.00		
<b>D ADJUST CREDITS (-)</b>											
<b>E ADJUST DEBITS (-)</b>											
Previous Amount:2849816.50      Current Amount: 799745.00      Cumulative Amount: 3649561.50											
Labour working in outer area found without safety belt & found 2 times in single day during carpenter works of slab.					This debit is for 18th Floor slab carpentry work.			799,745.00		-	
<b>F TAXES (+)</b>											
VAT									0.00		
SERVICE TAX									0.00		
GST									<b>314,950.02</b>		
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	157,475.01	Total CGST	0.00	Total CGST	157,475.01
Total SGST	157,475.01	Total SGST	0.00	Total SGST	157,475.01
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
<b>Total</b>		<b>0.00</b>		<b>314,950.02</b>	
<b>G ADVANCE RECOVERY (-)</b>					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
<b>H OTHERS (+)</b>					
					0.00
<b>I RETENTION (-)</b>					
					87,486.12
<b>J TOTAL AMOUNT</b>					
					1,177,441.00
<b>K T.D.S AMOUNT</b>					
					14,250.00
<b>J WCT TDS AMOUNT</b>					
					0.00
<b>L AMOUNT PAYABLE</b>					
<b>Wo Total Amt</b>		<b>Total RAbill Amt</b>		<b>Total Ret Amt</b>	
<b>0.00</b>		<b>42,107,790.00</b>		<b>2,105,389.00</b>	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director