



Project Name : GREENWOODS AARANYA

Task Name : TOWER D

Total Records: 1054 Records 1 to 1054

**Task Details**

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D	0.0000		17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D BASEMENT	0.0000		17 Mar 2020		07 Jul 2021		0	0	477	0	
TOWER D BASEMENT CIVIL WORK	0.0000		17 Mar 2020		16 Jul 2021		0	0	486	0	
TOWER D BASEMENT RCC WORK	0.0000		17 Mar 2020		16 Jul 2021		0	0	486	0	
TOWER D BASEMENT RCC WORK FOR SLAB	16052.0190	SQFT	17 Mar 2020		20 Oct 2021		0	0	582	0	
TOWER D BASEMENT THREADING WORK	1.0000	NOS			16 Jul 2021		0	0	44391	0	
TOWER D BASEMENT RCC WORK REBARING WORK	1.0000	NOS	17 Mar 2020		26 Mar 2022		0	0	739	0	
TOWER D BASEMENT PLASTER WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT PLASTER WORK	16052.0190	SQFT	17 Mar 2020		23 Feb 2024		0	0	1438	0	
TOWER D BASEMENT CIVIL WORK REBARING WORK	0.0000		17 Mar 2020		13 Sep 2021		0	0	545	0	
TOWER D BASEMENT CIVIL WORK REBARING WORK	1.0000	NOS	17 Mar 2020		13 Sep 2021		0	0	545	0	
TOWER D BASEMENT MASONRY WORK	0.0000		17 Mar 2020		31 May 2023		0	0	1170	0	
TOWER D BASEMENT MASONRY WORK	1.0000	SQFT	17 Mar 2020		31 May 2023		0	0	1170	0	
TOWER D BASEMENT FINISHING WORK	0.0000				07 Jul 2021		0	0	44382	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D BASEMENT WATERPROOFING WORK	0.0000		17 Mar 2020		07 Jul 2021		0	0	477	0	
TOWER D BASEMENT WATERPROOFING WORK	9500.0000	SQFT			07 Jul 2021		0	0	44382	0	
TOWER D BASEMENT PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT FLOOR PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT FLOOR HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT COMMON WORK	0.0000		17 Mar 2020		06 Sep 2021		0	0	538	0	
TOWER D BASEMENT COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D BASEMENT COMMON ELECTRIC WORK	0.0000		17 Mar 2020		06 Sep 2021		0	0	538	0	
TOWER D BASEMENT COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020		06 Sep 2021		0	0	538	0	
TOWER D GROUND FLOOR	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D GROUND FLOOR CIVIL WORK	0.0000				17 Mar 2020		0	0	43905	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D GROUND FLOOR RCC WORK	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D GROUND FLOOR RCC WORK FOR SLAB	5771.7800	SQFT					0	0	0	0	
TOWER D GROUND FLOOR RCC WORK THREADING WORK	1.0000	NOS	17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D GROUND FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D GROUND FLOOR MASONRY WORK	5771.7800	SQFT					0	0	0	0	
TOWER D GROUND FLOOR PLASTER WORK	0.0000				09 Feb 2023		0	0	44964	0	
TOWER D GROUND FLOOR PLASTER WORK	5771.7800	SQFT			09 Feb 2023		0	0	44964	0	
TOWER D GROUND FLOOR FINISHING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR WATERPROOFING WORK	9800.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR PAINT WORK	15500.0000	SQFT	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D GROUND FLOOR HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR COMMON WORK	0.0000		17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D GROUND FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020		25 Jan 2023		0	0	1044	0	
TOWER D GROUND FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		25 Jan 2023		0	0	1044	0	
TOWER D GROUND FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D GROUND FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D GROUND FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D 1ST FLOOR	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D 1ST FLOOR CIVIL WORK	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D 1ST FLOOR RCC WORK	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D 1ST FLOOR RCC WORK FOR SLAB	1.0000	SQFT			01 Nov 2021		0	0	44499	0	
TOWER D 1ST FLOOR RCC WORK THREADING WORK	1.0000	NOS	17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D 1ST FLOOR RCC WORK SAFETY WORK	1.0000	NOS	17 Mar 2020		20 Apr 2022		0	0	764	0	
TOWER D 1ST FLOOR MASONRY WORK	0.0000				08 Jul 2022		0	0	44748	0	
TOWER D 1ST FLOOR MASONRY WORK	5771.7800	SQFT			08 Jul 2022		0	0	44748	0	
TOWER D 1ST FLOOR PLASTER WORK	0.0000				14 Dec 2022		0	0	44907	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1ST FLOOR PLASTER WORK	1.0000	SQFT			14 Dec 2022		0	0	44907	0	
TOWER D 1ST FLOOR CIVIL EXTRA WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1ST FLOOR CIVIL EXTRA WORK	1.0000	SQFT	17 Mar 2020		27 Dec 2023		0	0	1380	0	
TOWER D 101	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 101 PLUMBING WORK	0.0000		17 Mar 2020		06 Jul 2023		0	0	1206	0	
TOWER D 101 PLUMBING WORK	1.0000	NOS	17 Mar 2020		06 Jul 2023		0	0	1206	0	
TOWER D 101 ELECTRIC WORK	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 101 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 101 FLOORING & DEDO WORK	0.0000		17 Mar 2020		28 Aug 2023		0	0	1259	0	
TOWER D 101 FLOORING & DEDO WORK	1.0000	SQFT	17 Mar 2020		28 Aug 2023		0	0	1259	0	
TOWER D 101 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020		24 Feb 2024		0	0	1439	0	
TOWER D 101 WATERPROOFING WORK	0.0000		17 Mar 2020		25 Oct 2023		0	0	1317	0	
TOWER D 101 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020		25 Oct 2023		0	0	1317	0	
TOWER D 101 SH	0.0000		17 Mar 2020		18 Aug 2023		0	0	1249	0	
TOWER D 101 SH PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH CP & SANITARY FITTINGS	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 101 SH PLUMBING WORK	0.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 101 SH CONSULTANCY CHARGES	0.0000		17 Mar 2020		18 Aug 2023		0	0	1249	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 101 SH CONSULTANCY CHARGES	1.0000	NOS	17 Mar 2020		18 Aug 2023		0	0	1249	0	
TOWER D 101 SH PUNNING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH PUNNING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 101 SH ELECTRIC WORK	0.0000		17 Mar 2020		20 Oct 2023		0	0	1312	0	
TOWER D 101 SH ELECTRIC WORK	0.0000	NOS	17 Mar 2020		20 Oct 2023		0	0	1312	0	
TOWER D 101 SH FLOORING & DEDO WORK	0.0000		17 Mar 2020		28 Aug 2023		0	0	1259	0	
TOWER D 101 SH FLOORING & DEDO WORK	1.0000	SQFT	17 Mar 2020		28 Aug 2023		0	0	1259	0	
TOWER D 101 SH HVAC WORK	0.0000		17 Mar 2020		06 Oct 2023		0	0	1298	0	
TOWER D 101 SH HVAC WORK	1.0000	NOS	17 Mar 2020		06 Oct 2023		0	0	1298	0	
TOWER D 101 SH COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH ANTITERMITE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 101 SH COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH COMMON RAILING WORK	1.0000	RFT	17 Mar 2020		12 Feb 2024		0	0	1427	0	
TOWER D 101 SH COMMON FABRICATION WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 101 SH COMMON MISC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH COMMON MISC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 101 SH FURNITURE WORK	0.0000		17 Mar 2020		01 Sep 2023		0	0	1263	0	
TOWER D 101 SH FURNITURE WORK	0.0000	NOS	17 Mar 2020		01 Sep 2023		0	0	1263	0	
TOWER D 101 SH WATERPROOFING WORK	0.0000		17 Mar 2020		31 Aug 2023		0	0	1262	0	
TOWER D 101 SH DRILLING WORK	1.0000	NOS	17 Mar 2020		31 Aug 2023		0	0	1262	0	
TOWER D 101 SH WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020		04 Sep 2023		0	0	1266	0	
TOWER D 101 SH AUTOMATION WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH AUTOMATION WORK	0.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 101 SH PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH PAINT WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 101 SH TEXTURE WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 101 SH ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 101 SH ALUMINIUM WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 102	0.0000		17 Mar 2020		15 Oct 2022		0	0	942	0	
TOWER D 102 WATERPROOFING WORK	0.0000		17 Mar 2020		31 Aug 2023		0	0	1262	0	
TOWER D 102 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020		31 Aug 2023		0	0	1262	0	
TOWER D 102 DRILLING WORK	1.0000	NOS	17 Mar 2020		04 Sep 2023		0	0	1266	0	
TOWER D 102 PLUMBING WORK	0.0000		17 Mar 2020		17 Apr 2023		0	0	1126	0	
TOWER D 102 PLUMBING WORK	1.0000	NOS	17 Mar 2020		17 Apr 2023		0	0	1126	0	
TOWER D 102 CP & SANITARY FITTINGS	1.0000	NOS	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 102 ELECTRIC WORK	0.0000		17 Mar 2020		15 Oct 2022		0	0	942	0	
TOWER D 102 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		15 Oct 2022		0	0	942	0	
TOWER D 102 FLOORING & DEDO WORK	0.0000		17 Mar 2020		26 May 2023		0	0	1165	0	
TOWER D 102 FLOORING & DEDO WORK	1.0000	SQFT	17 Mar 2020		26 May 2023		0	0	1165	0	
TOWER D 102 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 102 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020		24 Feb 2024		0	0	1439	0	
TOWER D 102 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 102 ALUMINIUM WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 102 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 102 PAINT WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 102 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 102 HVAC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 102 COMMON WORK	0.0000		17 Mar 2020		28 Mar 2023		0	0	1106	0	
TOWER D 102 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020		28 Mar 2023		0	0	1106	0	
TOWER D 102 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 102 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 102 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1ST FLOOR COMMON WORK	0.0000		17 Mar 2020		25 Dec 2021		0	0	648	0	
TOWER D 1ST FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020		25 Jan 2023		0	0	1044	0	



## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1ST FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		25 Jan 2023		0	0	1044	0	
TOWER D 1ST FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1ST FLOOR COMMON FLOORING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1ST FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1ST FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1ST FLOOR COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1ST FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		25 Dec 2021		0	0	648	0	
TOWER D 1ST FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020		25 Dec 2021		0	0	648	0	
TOWER D 2ND FLOOR	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D 2ND FLOOR CIVIL WORK	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D 2ND FLOOR RCC WORK	0.0000				17 Mar 2020		0	0	43905	0	
TOWER D 2ND FLOOR RCC WORK FOR SLAB	1.0000	SQFT			01 Nov 2021		0	0	44499	0	
TOWER D 2ND FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D 2ND FLOOR RCC WORK SAFETY WORK	1.0000	SQFT	17 Mar 2020		16 Jul 2023		0	0	1216	0	
TOWER D 2ND FLOOR MASONRY WORK	0.0000				01 Aug 2022		0	0	44772	0	
TOWER D 2ND FLOOR MASONRY WORK	5771.7800	SQFT			01 Aug 2022		0	0	44772	0	
TOWER D 2ND FLOOR PLASTER WORK	0.0000				14 Dec 2022		0	0	44907	0	
TOWER D 2ND FLOOR PLASTER WORK	1.0000	SQFT			14 Dec 2022		0	0	44907	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 2ND FLOOR CIVIL EXTRA WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 2ND FLOOR CIVIL EXTRA WORK	1.0000	SQFT	17 Mar 2020		27 Dec 2023		0	0	1380	0	
TOWER D 201	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 201 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 201 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 201 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 201 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 201 PLUMBING WORK	1.0000	NOS	17 Mar 2020		18 Jan 2024		0	0	1402	0	
TOWER D 201 CP & SANITARY FITTINGS	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 201 ELECTRIC WORK	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 201 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 201 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 201 FLOORING & DEDO WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 201 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 201 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 201 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 201 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 201 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 201 HVAC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 201 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 201 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 201 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 201 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 201 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 202	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 202 WATERPROOFING WORK	0.0000		17 Mar 2020		13 Apr 2023		0	0	1122	0	
TOWER D 202 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020		13 Apr 2023		0	0	1122	0	
TOWER D 202 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 202 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 202 PLUMBING WORK	1.0000	NOS	17 Mar 2020		18 Jan 2024		0	0	1402	0	
TOWER D 202 CP & SANITARY FITTINGS	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 202 ELECTRIC WORK	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 202 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 202 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 202 FLOORING & DEDO WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 202 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 202 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 202 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 202 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 202 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 202 HVAC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 202 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 202 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 202 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 202 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 202 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 2ND FLOOR COMMON WORK	0.0000		17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D 2ND FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 2ND FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 2ND FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 2ND FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 2ND FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 2ND FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D 2ND FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020		17 Mar 2020		0	0	0	0	
TOWER D 3RD FLOOR	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 3RD FLOOR CIVIL WORK	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 3RD FLOOR RCC WORK	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 3RD FLOOR RCC WORK FOR SLAB	1.0000	SQFT			07 Mar 2022		0	0	44625	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 3RD FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		30 Mar 2022		0	0	743	0	
TOWER D 3RD FIRE AND SAFETY WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 3RD FLOOR MASONRY WORK	0.0000				30 Sep 2022		0	0	44832	0	
TOWER D 3RD FLOOR MASONRY WORK	5719.3780	SQFT			30 Sep 2022		0	0	44832	0	
TOWER D 3RD FLOOR PLASTER WORK	0.0000				14 Dec 2022		0	0	44907	0	
TOWER D 3RD FLOOR PLASTER WORK	1.0000	SQFT			14 Dec 2022		0	0	44907	0	
TOWER D 3RD FLOOR CIVIL EXTRA WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 3RD FLOOR CIVIL EXTRA WORK	1.0000	SQFT	17 Mar 2020		27 Dec 2023		0	0	1380	0	
TOWER D 301	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 301 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 301 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 301 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 301 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 301 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 301 ELECTRIC WORK	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 301 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 301 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 301 FLOORING & DEDO WORK	0.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 301 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 301 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 301 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 301 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 301 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 301 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 301 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 301 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 301 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 301 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 302	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 302 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 302 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 302 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 302 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 302 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 302 ELECTRIC WORK	0.0000		17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 302 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		26 Mar 2023		0	0	1104	0	
TOWER D 302 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 302 FLOORING & DEDO WORK	0.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 302 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 302 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 302 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 302 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 302 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 302 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 302 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 302 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 302 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 302 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 3RD FLOOR COMMON WORK	0.0000		17 Mar 2020		31 Mar 2022		0	0	744	0	
TOWER D 3RD FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 3RD FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 3RD FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 3RD FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 3RD FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 3RD FLOOR ELECTRIC WORK	0.0000		17 Mar 2020		31 Mar 2022		0	0	744	0	
TOWER D 3RD FLOOR ELECTRIC WORK	1.0000	NOS	17 Mar 2020		31 Mar 2022		0	0	744	0	
TOWER D 4TH FLOOR	0.0000				07 Mar 2022		0	0	44625	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 4TH FLOOR CIVIL WORK	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 4TH FLOOR RCC WORK	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 4TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			07 Mar 2022		0	0	44625	0	
TOWER D 4TH FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		07 Sep 2022		0	0	904	0	
TOWER D 4TH FLOOR RCC WORK SAFETY WORK	1.0000	SQFT	17 Mar 2020		20 Jul 2023		0	0	1220	0	
TOWER D 4TH FLOOR MASONRY WORK	0.0000				22 Dec 2022		0	0	44915	0	
TOWER D 4TH FLOOR MASONRY WORK	5719.3780	SQFT			22 Dec 2022		0	0	44915	0	
TOWER D 4TH FLOOR PLASTER WORK	0.0000				31 Jul 2023		0	0	45136	0	
TOWER D 4TH FLOOR PLASTER WORK	1.0000	SQFT			31 Jul 2023		0	0	45136	0	
TOWER D 4TH FLOOR CIVIL EXTRA WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 4TH FLOOR CIVIL EXTRA WORK	1.0000	SQFT	17 Mar 2020		27 Dec 2023		0	0	1380	0	
TOWER D 401	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 401 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 401 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 401 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 401 ELECTRIC WORK	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 401 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		05 Jul 2023		0	0	1205	0	



## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 401 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 401 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 401 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 401 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 401 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 401 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 402	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 402 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 402 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 402 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 402 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 402 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 402 ELECTRIC WORK	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 402 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 402 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 402 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 402 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 402 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 402 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 402 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 402 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 402 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 402 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 402 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 402 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 4TH FLOOR COMMON WORK	0.0000		17 Mar 2020		13 Jul 2022		0	0	848	0	
TOWER D 4TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 4TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 4TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 4TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 4TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 4TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		13 Jul 2022		0	0	848	0	
TOWER D 4TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		13 Jul 2022		0	0	848	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 5TH FLOOR	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 5TH FLOOR CIVIL WORK	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 5TH FLOOR RCC WORK	0.0000				07 Mar 2022		0	0	44625	0	
TOWER D 5TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			07 Mar 2022		0	0	44625	0	
TOWER D 5TH FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		07 Sep 2022		0	0	904	0	
TOWER D 5TH FLOOR RCC WORK SAFETY WORK	1.0000	SQFT	17 Mar 2020		10 Apr 2023		0	0	1119	0	
TOWER D 5TH FLOOR MASONRY WORK	0.0000				22 Dec 2022		0	0	44915	0	
TOWER D 5TH FLOOR MASONRY WORK	5719.3780	SQFT			22 Dec 2022		0	0	44915	0	
TOWER D 5TH FLOOR PLASTER WORK	0.0000				31 Jul 2023		0	0	45136	0	
TOWER D 5TH FLOOR PLASTER WORK	1.0000	SQFT			31 Jul 2023		0	0	45136	0	
TOWER D 5TH FLOOR CIVIL EXTRA WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 5TH FLOOR CIVIL EXTRA WORK	1.0000	SQFT	17 Mar 2020		27 Dec 2023		0	0	1380	0	
TOWER D 501	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 501 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 501 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 501 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 501 ELECTRIC WORK	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 501 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 501 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 501 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 501 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 501 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 501 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 501 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 502	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 502 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 502 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 502 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 502 ELECTRIC WORK	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 502 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		05 Jul 2023		0	0	1205	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 502 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 502 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 502 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 502 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 502 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 502 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 5TH FLOOR COMMON WORK	0.0000		17 Mar 2020		11 Sep 2022		0	0	908	0	
TOWER D 5TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 5TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 5TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 5TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 5TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 5TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		11 Sep 2022		0	0	908	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 5TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		11 Sep 2022		0	0	908	0	
TOWER D 6TH FLOOR	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 6TH FLOOR CIVIL WORK	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 6TH FLOOR RCC WORK	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 6TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			25 Aug 2022		0	0	44796	0	
TOWER D 6TH FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		27 Nov 2022		0	0	985	0	
TOWER D 6TH FLOOR RCC WORK SAFETY WORK	1.0000	NOS	17 Mar 2020		18 Feb 2023		0	0	1068	0	
TOWER D 6TH FLOOR MASONRY WORK	0.0000				21 Feb 2023		0	0	44976	0	
TOWER D 6TH FLOOR MASONRY WORK	5719.3780	SQFT			21 Feb 2023		0	0	44976	0	
TOWER D 6TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 6TH FLOOR PLASTER WORK	1.0000	SQFT			04 Jan 2024		0	0	45293	0	
TOWER D 601	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 601 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 601 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 601 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 601 ELECTRIC WORK	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 601 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		05 Jul 2023		0	0	1205	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 601 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 601 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 601 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 601 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 601 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 601 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 602	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 602 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 602 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 602 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 602 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 602 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 602 ELECTRIC WORK	0.0000		17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 602 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		05 Jul 2023		0	0	1205	0	
TOWER D 602 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 602 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 602 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 602 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 602 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 602 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 602 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 602 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 602 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 602 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 602 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 6TH FLOOR COMMON WORK	0.0000		17 Mar 2020		17 Nov 2022		0	0	975	0	
TOWER D 6TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 6TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 6TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 6TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 6TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 6TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		17 Nov 2022		0	0	975	0	
TOWER D 6TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		17 Nov 2022		0	0	975	0	



## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 7TH FLOOR	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 7TH FLOOR CIVIL WORK	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 7TH FLOOR RCC WORK	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 7TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			25 Aug 2022		0	0	44796	0	
TOWER D 7TH FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		27 Nov 2022		0	0	985	0	
TOWER D 7TH FLOOR RCC WORK SAFETY WORK	0.0000	NOS	17 Mar 2020		11 Oct 2023		0	0	1303	0	
TOWER D 7TH FLOOR MASONRY WORK	0.0000				16 Feb 2023		0	0	44971	0	
TOWER D 7TH FLOOR MASONRY WORK	5719.3780	SQFT			16 Feb 2023		0	0	44971	0	
TOWER D 7TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 7TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 701	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 701 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 701 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 701 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 701 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 701 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 701 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 701 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 701 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 701 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 701 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 702	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 702 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 702 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 702 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 702 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 702 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 702 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 702 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 702 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 702 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 702 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 7TH FLOOR COMMON WORK	0.0000		17 Mar 2020		08 Dec 2022		0	0	996	0	
TOWER D 7TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 7TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 7TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 7TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 7TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 7TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		08 Dec 2022		0	0	996	0	
TOWER D 7TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		08 Dec 2022		0	0	996	0	
TOWER D 8TH FLOOR	0.0000				25 Aug 2022		0	0	44796	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 8TH FLOOR CIVIL WORK	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 8TH FLOOR RCC WORK	0.0000				25 Aug 2022		0	0	44796	0	
TOWER D 8TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			25 Aug 2022		0	0	44796	0	
TOWER D 8TH FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		17 Apr 2023		0	0	1126	0	
TOWER D 8TH FLOOR RCC WORK SAFETY WORK	1.0000	SQFT	17 Mar 2020		12 Jan 2024		0	0	1396	0	
TOWER D 8TH FLOOR MASONRY WORK	0.0000				20 Sep 2023		0	0	45187	0	
TOWER D 8TH FLOOR MASONRY WORK	5719.3780	SQFT			20 Sep 2023		0	0	45187	0	
TOWER D 8TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 8TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 801	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 801 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 801 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 801 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 801 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 801 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 801 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 801 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 801 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 801 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 801 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 802	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 802 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 802 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 802 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 ELECTRIC WORK	1.0000	NOS	17 Mar 2020		01 Mar 2024		0	0	1445	0	
TOWER D 802 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 802 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 802 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 802 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 802 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 802 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 8TH FLOOR COMMON WORK	0.0000		17 Mar 2020		20 Feb 2023		0	0	1070	0	
TOWER D 8TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 8TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 8TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 8TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 8TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 8TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		20 Feb 2023		0	0	1070	0	
TOWER D 8TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		20 Feb 2023		0	0	1070	0	
TOWER D 9TH FLOOR	0.0000				17 Nov 2022		0	0	44880	0	
TOWER D 9TH FLOOR CIVIL WORK	0.0000				17 Nov 2022		0	0	44880	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 9TH FLOOR RCC WORK	0.0000				17 Nov 2022		0	0	44880	0	
TOWER D 9TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			17 Nov 2022		0	0	44880	0	
TOWER D 9TH FLOOR RCC WORK THREADING	1.0000	NOS	17 Mar 2020		17 Apr 2023		0	0	1126	0	
TOWER D 9TH FLOOR RCC WORK SAFETY WORK	1.0000	SQFT	17 Mar 2020		11 Oct 2023		0	0	1303	0	
TOWER D 9TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 9TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 9TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 9TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 901	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 901 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 901 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 901 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 901 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 901 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 901 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 901 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 901 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 901 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 902	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 902 DRILLING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 902 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 902 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 902 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 902 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	



## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 902 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 902 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 902 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 902 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 902 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 9TH FLOOR COMMON WORK	0.0000		17 Mar 2020		02 May 2023		0	0	1141	0	
TOWER D 9TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 9TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 9TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 9TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 9TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 9TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020		02 May 2023		0	0	1141	0	
TOWER D 9TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		02 May 2023		0	0	1141	0	
TOWER D 10TH FLOOR	0.0000				17 Nov 2022		0	0	44880	0	
TOWER D 10TH FLOOR CIVIL WORK	0.0000				17 Nov 2022		0	0	44880	0	
TOWER D 10TH FLOOR RCC WORK	0.0000				17 Nov 2022		0	0	44880	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 10TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			17 Nov 2022		0	0	44880	0	
TOWER D 10TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 10TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 10TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 10TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1001	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1001 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1001 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1001 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1001 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1001 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1001 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1001 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1001 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1002	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1002 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1002 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1002 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 CARPENTRY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1002 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1002 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1002 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1002 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1002 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 10TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 10TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 10TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 10TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 10TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 10TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 10TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 10TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 11TH FLOOR	0.0000				19 Oct 2023		0	0	45216	0	
TOWER D 11TH FLOOR CIVIL WORK	0.0000				19 Oct 2023		0	0	45216	0	
TOWER D 11TH FLOOR RCC WORK	0.0000				19 Oct 2023		0	0	45216	0	
TOWER D 11TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			04 Jan 2024		0	0	45293	0	
TOWER D 11TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 11TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 11TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 11TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1101	0.0000		17 Mar 2020				0	0	0	0	

**Task Details**

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1101 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1101 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1101 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1101 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1101 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1101 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1101 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1101 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1102	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1102 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1102 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1102 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1102 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1102 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1102 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1102 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1102 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 11TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 11TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 11TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 11TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 11TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 11TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 11TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 11TH FLOOR COMMON ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	17 Mar 2020		01 Mar 2024		0	0	1445	0	
TOWER D 12TH FLOOR	0.0000						0	0	0	0	
TOWER D 12TH FLOOR CIVIL WORK	0.0000						0	0	0	0	
TOWER D 12TH FLOOR RCC WORK	0.0000						0	0	0	0	
TOWER D 12TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			10 Feb 2024		0	0	45330	0	
TOWER D 12TH FLOOR RCC WORK THREADING WORK	1.0000	NOS	17 Mar 2020		06 Feb 2024		0	0	1421	0	
TOWER D 12TH FLOOR RCC WORK SAFETY WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 12TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 12TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 12TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1201	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1201 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1201 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1201 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1201 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1201 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1201 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1201 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1202	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1202 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1202 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1202 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	



## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1202 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1202 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1202 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1202 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1202 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR COMMON DEBRISH CHUTE WORK	1.0000	RMT	17 Mar 2020		05 Mar 2024		0	0	1449	0	
TOWER D 12TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 12TH FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020		01 Mar 2024		0	0	1445	0	
TOWER D 13TH FLOOR	0.0000						0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 13TH FLOOR CIVIL WORK	0.0000						0	0	0	0	
TOWER D 13TH FLOOR RCC WORK	0.0000						0	0	0	0	
TOWER D 13TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT			21 Mar 2024		0	0	45370	0	
TOWER D 13TH FLOOR RCC WORK THREADING WORK	1.0000	NOS	17 Mar 2020		24 Feb 2024		0	0	1439	0	
TOWER D 13TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 13TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 13TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 13TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1301	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1301 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1301 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1301 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	

**Task Details**

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1301 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1301 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1301 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1301 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1301 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1302	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1302 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1302 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1302 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1302 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1302 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1302 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1302 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 13TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 13TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 13TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 13TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 13TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 13TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 13TH FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 14TH FLOOR	0.0000						0	0	0	0	
TOWER D 14TH FLOOR CIVIL WORK	0.0000						0	0	0	0	
TOWER D 14TH FLOOR RCC WORK	0.0000						0	0	0	0	
TOWER D 14TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT					0	0	0	0	
TOWER D 14TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 14TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 14TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 14TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1401	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1401 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1401 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1401 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1401 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1401 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1401 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1401 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1402	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1402 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1402 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1402 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1402 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1402 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1402 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1402 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 14TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 14TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 14TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 14TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 14TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 14TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 14TH FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR	0.0000						0	0	0	0	
TOWER D 15TH FLOOR CIVIL WORK	0.0000						0	0	0	0	
TOWER D 15TH FLOOR RCC WORK	0.0000						0	0	0	0	
TOWER D 15TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT					0	0	0	0	
TOWER D 15TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 15TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 15TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 15TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1501	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1501 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1501 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1501 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1501 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1501 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1501 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1501 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1501 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1502	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1502 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1502 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1502 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	



## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1502 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1502 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1502 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1502 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1502 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 15TH FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 16TH FLOOR	0.0000						0	0	0	0	
TOWER D 16TH FLOOR CIVIL WORK	0.0000						0	0	0	0	
TOWER D 16TH FLOOR RCC WORK	0.0000						0	0	0	0	
TOWER D 16TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT					0	0	0	0	
TOWER D 16TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 16TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 16TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 16TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1601	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1601 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1601 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1601 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1601 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1601 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1601 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1601 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1602	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1602 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 WATERPROOFING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1602 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1602 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1602 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1602 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1602 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1602 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1602 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 16TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 16TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 16TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	

**Task Details**

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 16TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 16TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 16TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 16TH FLOOR COMMON ELECTRIC WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 17TH FLOOR	0.0000						0	0	0	0	
TOWER D 17TH FLOOR CIVIL WORK	0.0000						0	0	0	0	
TOWER D 17TH FLOOR RCC WORK	0.0000						0	0	0	0	
TOWER D 17TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT					0	0	0	0	
TOWER D 17TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 17TH FLOOR MASONRY WORK	5719.3780	SQFT					0	0	0	0	
TOWER D 17TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 17TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1701	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1701 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1701 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1701 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1701 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1701 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1701 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1702	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1702 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1702 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1702 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1702 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1702 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 17TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 17TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 17TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 17TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 17TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 17TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 18TH FLOOR	0.0000						0	0	0	0	
TOWER D 18TH FLOOR CIVIL WORK	0.0000						0	0	0	0	
TOWER D 18TH FLOOR RCC WORK	0.0000						0	0	0	0	
TOWER D 18TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT					0	0	0	0	
TOWER D 18TH FLOOR MASONRY WORK	0.0000						0	0	0	0	
TOWER D 18TH FLOOR MASONRY WORK	0.0000	SQFT					0	0	0	0	
TOWER D 18TH FLOOR PLASTER WORK	0.0000						0	0	0	0	
TOWER D 18TH FLOOR PLASTER WORK	1.0000	SQFT					0	0	0	0	
TOWER D 1801	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	

## Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1801 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1801 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1801 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1801 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1801 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1801 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1802	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 WATERPROOFING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 PLUMBING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 PLUMBING WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1802 ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 FLOORING & DEDO WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 CARPENTRY WORK	0.0000		17 Mar 2020				0	0	0	0	

**Task Details**

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER D 1802 ALUMINIUM DOOR & WINDOW	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 PAINT WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 HVAC WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 1802 COMMON RAILING WORK	1.0000	RFT	17 Mar 2020				0	0	0	0	
TOWER D 1802 COMMON FALSE CEILING WORK	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 1802 COMMON FABRICATION WORK	1.0000	NOS	17 Mar 2020				0	0	0	0	
TOWER D 1802 ANTI TERMITE TREATMENT	1.0000	SQFT	17 Mar 2020				0	0	0	0	
TOWER D 18TH FLOOR COMMON WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 18TH FLOOR COMMON DEBRISH CHUTE WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 18TH FLOOR COMMON FLOORING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 18TH FLOOR COMMON RAILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 18TH FLOOR COMMON FALSE CEILING WORK	0.0000		17 Mar 2020				0	0	0	0	
TOWER D 18TH FLOOR COMMON ELECTRIC WORK	0.0000		17 Mar 2020				0	0	0	0	