



**Project Work Order**

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount	Specification
GREENWOODS SERENITY													
86	04 May 2022	Devarshi enterprise	COMMON PAINT WORK	LABOR FOR PAINT WORK (LS)	20.0000	325000.00	6500000.00	1170000.00	5.00	4.3000	15.7000	1397500.00	Rs. 325000 for Standard unit . Addition other than standard will be paid as per attached rates.
86	04 May 2022	Devarshi enterprise	CLUB HOUSE PAINT WORK	LABOR FOR PUTTY & PRIMER (SQFT)	30250.0000	7.50	226875.00	40837.50	5.00	30042.0300	207.9700	225315.23	
86	04 May 2022	Devarshi enterprise	CLUB HOUSE PAINT WORK	LABOR FOR ROLLER TEXTURE WORK	12825.0000	18.00	230850.00	41553.00	5.00	0.0000	12825.0000	0.00	
86	04 May 2022	Devarshi enterprise	CLUB HOUSE PAINT WORK	LABOR FOR ROYAL PAINT (SQFT)	0.0000	18.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
86	04 May 2022	Devarshi enterprise	CLUB HOUSE PAINT WORK	LABOR FOR ROYAL PAINT (SQFT)	0.0000	21.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
86	04 May 2022	Devarshi enterprise	CLUB HOUSE PAINT WORK	LABOR FOR ROYAL PAINT (SQFT)	17218.2300	21.00	361582.83	65084.90	5.00	0.0000	17218.2300	0.00	PROVIDING AND APPLYING ROYAL PAINT (SQFT) ON INTERIOR SURFACE
86	04 May 2022	Devarshi enterprise	INFRA COMPOUND WALL PAINT WORK	LABOR FOR PUTTY & PRIMER (SQFT)	7500.0000	7.50	56250.00	10125.00	5.00	7354.8000	145.2000	55161.00	MISC LABOR FOR PUTTY & PRIMER
86	04 May 2022	Devarshi enterprise	INFRA COMPOUND WALL PAINT WORK	LABOR FOR ROLLER TEXTURE WORK	5000.0000	18.00	90000.00	16200.00	5.00	4097.0100	902.9900	73746.18	MISC LABOR FOR ROLLER TEXTURE WORK
86	04 May 2022	Devarshi enterprise	INFRA COMPOUND WALL PAINT WORK	LABOR FOR ROYAL PAINT (SQFT)	600.0000	18.00	10800.00	1944.00	5.00	526.4500	73.5500	9476.10	MISC LABOR FOR ROYAL PAINT
86	04 May 2022	Devarshi enterprise	INFRA COMPOUND WALL PAINT WORK	LABOR FOR STONEC RETE (SQFT)	1500.0000	65.00	97500.00	17550.00	5.00	1498.8500	1.1500	97425.25	MISC LABOR FOR STONECRETE
86	04 May 2022	Devarshi enterprise	INFRA COMPOUND WALL PAINT WORK	LABOR FOR APEX ULTIMA	2700.0000	12.00	32400.00	5832.00	5.00	2513.1000	186.9000	30157.20	MISC APEX ULTIMA WORK DONE

**Project Work Order**

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount	Specification
86	04 May 2022	Devarshi enterprise	VILLA A3 PAINT WORK	LABOR FOR PRIMER (SQFT)	4256.4300	2.50	10641.08	1915.40	5.00	4256.4300	0.0000	10641.08	PROVIDING AND APPLYING PRIMER
86	04 May 2022	Devarshi enterprise	VILLA A3 PAINT WORK	LABOR FOR PUTTY & PRIMER (SQFT)	6298.2300	7.50	47236.73	8502.62	5.00	6298.2300	0.0000	47236.73	PROVIDING AND APPLYING PUTY AND PRIMER
86	04 May 2022	Devarshi enterprise	VILLA A3 PAINT WORK	LABOR FOR ROLLER COAT (SQFT)	2466.7700	18.00	44401.86	7992.34	5.00	2466.7700	0.0000	44401.86	PROVIDING AND APPLYING ROLLER COAT ON COMPOUND WALL OF BUNGLOW
86	04 May 2022	Devarshi enterprise	VILLA A3 PAINT WORK	LABOUR FOR BLACK PAINT (SQFT)	845.2200	18.00	15213.96	2738.52	5.00	845.2200	0.0000	15213.96	PROVIDING AND APPLYING BLACK PAINT ON DUCT OF BUNGLOW
86	04 May 2022	Devarshi enterprise	VILLA A1 PAINT WORK	LABOUR FOR BLACK PAINT (SQFT)	845.2200	18.00	15213.96	2738.52	5.00	845.2200	0.0000	15213.96	PROVIDING AND APPLYING BLACK PAINT
86	04 May 2022	Devarshi enterprise	COMMON PAINT WORK	LABOR FOR STONEC RETE (SQFT)	1204.4400	65.00	78288.60	14091.94	5.00	1204.4400	0.0000	78288.60	PROVIDING AND APPLYING STONECRETE WORK
86	04 May 2022	Devarshi enterprise	VILLA A1 PAINT WORK	LABOUR FOR DR FIXIT REPELLI N (SQFT)	2925.4000	17.50	51194.50	9215.02	5.00	2925.4000	0.0000	51194.50	PROVIDING AND APPLYING DR FIXIT REPELLINT
86	04 May 2022	Devarshi enterprise	CLUB HOUSE PAINT WORK	LABOR FOR STONEC RETE (SQFT)	3550.0700	65.00	230754.55	41535.82	5.00	3550.0700	0.0000	230754.55	PROVIDING AND APPLYING STONECRETE WORK
							8099203.07	1457856.58	95.00			2381726.20	
							8099203.07	1457856.58	95.00			2381726.20	