



Project Work Order

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount	Specification
NEPTUNE TRION EXP													
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A LOWER BASEMENT FABRICATION WORK	LABOUR FOR DRAIN FABRICATION WORK (KG)	3750.0000	130.00	487500.00	0.00	0.00	2030.3800	1719.6200	263949.40	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 4TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 5TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 6TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 7TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 8TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 9TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 16TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 17TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 10TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 11TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 12TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 13TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	

Project Work Order

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount	Specification
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 14TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 15TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A TERRACE PLUMBING WORK	LABOR FOR MS BRACKET (NOS)	0.0000	130.00	0.00	0.00	5.00	0.0000	0.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 4TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	Site : Neptune Trion Agency : MARUTI ENTERPRISE Labour Name in Kanix : LABOUR MS BRACKET Tower & Floor : Tower A OTS PLUMBING WORK Tower A 4th To 18th Floor Qty : LABOUR MS BRACKET - 3 NOS PER FLOOR (Per Bracket 8 KG Weight) Total - 45 Nos Rate (Basic rate) : LABOUR MS BRACKET -- Rs.130 per KG Unit of Measurement : KG Purpose of Work : FOR PLUMBING WORK New Work order / Revision : REVISION - 283
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 5TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 6TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 7TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 8TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 9TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 16TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	

Project Work Order

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount	Specification
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 17TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 10TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 11TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 12TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 13TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 14TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	20.0000	4.0000	2600.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A 15TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	17.0000	7.0000	2210.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER A TERRACE PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 5TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 6TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 7TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 8TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 9TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 10TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 11TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 12TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	

Project Work Order

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount	Specification
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 13TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 14TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 15TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 16TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 17TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
283	21 Oct 2023	MARUTI ENTERPRISE	TOWER C 4TH FLOOR PLUMBING WORK	LABOR FOR MS BRACKET (KG)	24.0000	130.00	3120.00	0.00	5.00	0.0000	24.0000	0.00	
							577980.00	0.00	220.00			299959.40	
							577980.00	0.00	220.00			299959.40	