

## Project Work Order From 17 Sep 2014 To 18 Oct 2024 Page 1 of 1

Total Records: 9 Records 1 To 9

## **Project Work Order**

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount Specification
GREENWOOD	S SERENITY											
99	24 Jun 2022	B S Window Solution	VILLA A1 ALUMINIUM SLIDING DOORS & WINDOWS	LABOUR FOR ALUMINU M GLAZING (SQFT)	446.0000	475.00	211850.00	38133.00	5.00	446.0000	0.0000	211850.00 Work order for Aluminum Glass Windows work as per instructions for Site Execution team and as per drawings of Architect in given design and as per given selections of sections, glass thickness, glass type, rollers and other details.
99	24 Jun 2022	B S Window Solution	VILLA A1 ALUMINIUM SLIDING DOORS & WINDOWS	LABOR FOR ALUMINU M WORK (SQFT)	1200.000	560.00	672000.00	120960.00	5.00	1181.0600	18.9400	661393.60 Work order for Aluminum Glass Windows work as per instructions for Site Execution team and as per drawings of Architect in given design and as per given selections of sections, glass thickness, glass type, rollers and other details.
99	24 Jun 2022	B S Window Solution	VILLA A1 ALUMINIUM SLIDING DOORS & WINDOWS	LABOUR FOR ALUMINU M GLAZING (SQFT)		475.00	71725.00	12910.50	5.00	150.4300	0.5700	71454.25 Misc Alu glazing work done at site for Villa 1
99	24 Jun 2022	B S Window Solution	VILLA A1 GLASS WORK	LABOUR FOR PLEATED MOSQUI TO NET (SQFT)	1100.000	215.00	236500.00	42570.00	5.00	918.8750	181.1250	197558.13 MISC LABOUR FOR PLATED MOSQUITO NET as per instructions of execution team - dimensions and specifications are as per attached quotation
99	24 Jun 2022	B S Window Solution	VILLA A34 ALUMINIUM SLIDING DOORS & WINDOWS	LABOR FOR ALUMINU M WORK (SQFT)	1160.360	560.00	649801.60	116964.28	5.00	753.4800	406.8800	421948.80 ALUMINUM WORK (SQFT)
99	24 Jun 2022	B S Window Solution	VILLA A34 ALUMINIUM SLIDING DOORS & WINDOWS	LABOUR FOR ALUMINU M GLAZING (SQFT)		560.00	280560.00	50500.80	5.00	0.0000	501.0000	0.00 ALUMINUM GLAZING (SQFT)

17/10/2024 11:51:42 File:- [1], Page No:-[1]

## **Project Work Order**

WO No	Wo Date	Contrator	Task Name	Labour	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount Specification	
WO NO	Wo_Date	Contrator	rask Hame	Name	Gry	Nate	Amount	Ιαλλιιιι	Netaiitioii /	Din Qty	Dai.Diii Qty	Dill Alliount	Opecinication
99	24 Jun 2022	B S Window Solution	VILLA A1 MISCELLANEOUS WORK MISC MATERIAL	LABOUR FOR PLEATED MOSQUI TO NET (SQFT)	639.0000	98.00	62622.00	11271.96	5.00	639.0000	0.0000	62622.00	LABOUR FOR PLEATED MOSQUITO NET (SQFT)
99	24 Jun 2022	B S Window Solution	VILLA B41 ALUMINIUM SLIDING DOORS & WINDOWS	LABOR FOR ALUMINU M WORK (SQFT)		560.00	649801.60	116964.28	5.00	0.0000	1160.3600	0.00	29MM DOMAL ALUMINIUM EURO SLIM SERIES WINDOW - SQFT
99	24 Jun 2022	B S Window Solution	VILLA B41 ALUMINIUM SLIDING DOORS & WINDOWS	LABOUR FOR ALUMINU M GLAZING (SQFT)		560.00	280560.00	50500.80	5.00	0.0000	501.0000	0.00	29MM DOMAL ALUMINIUM EURO SLIM SERIES WINDOW - SQFT
							3115420.20	560775.62	45.00			1626826.78	
							3115420.20	560775.62	45.00			1626826.78	

17/10/2024 11:51:42 File:- [1], Page No:-[2]