



Project Work Order

WO No	Wo_Date	Contrator	Task Name	Labour Name	Qty	Rate	Amount	TaxAmt	Retaintion%	Bill Qty	Bal.Bill Qty	Bill Amount	Specification
GREENWOODS SERENITY													
140	16 Jun 2023	DEVANGBHAI H BHARVAD	VILLA B45 CIVIL WORK PLASTER WORK	LABOUR FOR PLASTER (SQFT)	2013.3300	240.00	483199.20	0.00	5.00	0.0000	2013.3300	0.00	
140	16 Jun 2023	DEVANGBHAI H BHARVAD	VILLA B45 CIVIL WORK UP TO GROUND FLOOR RCC WORK FOR SLAB	LABOUR FOR RCC	762.5000	240.00	183000.00	0.00	5.00	762.5000	0.0000	183000.00	
140	16 Jun 2023	DEVANGBHAI H BHARVAD	VILLA B45 CIVIL WORK UP TO FIRST FLOOR RCC WORK FOR SLAB	LABOUR FOR RCC	1525.2500	240.00	366060.00	0.00	5.00	1525.0000	0.2500	366000.00	
140	16 Jun 2023	DEVANGBHAI H BHARVAD	VILLA B45 CIVIL WORK UP TO SECOND FLOOR RCC WORK FOR SLAB	LABOUR FOR RCC	1037.1700	240.00	248920.80	0.00	5.00	1037.1700	0.0000	248920.80	
140	16 Jun 2023	DEVANGBHAI H BHARVAD	VILLA B8 CIVIL WORK PLASTER WORK	LABOUR FOR PLASTER (SQFT)	1624.8400	240.00	389961.60	70193.08	5.00	974.9000	649.9400	233976.00	
140	16 Jun 2023	DEVANGBHAI H BHARVAD	VILLA B8 CIVIL WORK UP TO SECOND FLOOR RCC WORK FOR SLAB	LABOUR FOR RCC	783.4050	240.00	188017.20	33843.10	5.00	783.4050	0.0000	188017.20	
							1859158.80	104036.18	30.00			1219914.00	
							1859158.80	104036.18	30.00			1219914.00	